

Certificate Reference: 1398500412

1 DETAILS OF THE CLIENT

Client: Stawell Village Hall

Address: Stawell, Bridgwater, Somerset, TA7 9AD

2 DETAILS OF THE EMERGENCY LIGHTING INSTALLATION

Installation Address: Same as Client Address

Extent of the emergency lighting installation covered by this certificate: 100% of the installation. Emergency Lighting Installation at Stawell Village Hall

3 DETAILS OF DEVIATIONS FROM THE CURRENT STANDARDS

Clause number	Details of Deviations

4 RELATED REFERENCE DOCUMENTS

Related reference documents and certificate numbers:

5 NEXT INSPECTION

We RECOMMEND that this installation is further inspected and tested after an interval of not more than: **2 Years**

Interval in accordance with Clause 7.2 of BS EN 50172: 2004 / BS 5266-8: 2004

6 CERTIFICATION OF THE INSPECTION AND TESTING

I/we hereby certify that the emergency lighting system installation at the above premises has been inspected and tested by me/us in accordance with the results of the items inspected and tested on page 2, and to the best of my/our knowledge and belief, the installation complies at the time of my/our inspection and testing with the appropriate recommendations and requirements given in BS 5266-1: 2016 Emergency lighting Part 1: Code of practice for the emergency lighting of premises, BS 1838: 2013 Lighting applications - Emergency lighting and BS EN 50172: 2004 / BS 5266-8: 2004 Emergency escape lighting systems, except for the deviations recorded.

Name: P J Bulled Position: Owner Signature: _____ Date: 29/05/2019

7 DETAILS OF THE ELECTRICAL CONTRACTOR

Trading Title: MB Electric (SW) Ltd

Address: 9 Puriton Road, Pawlett
Bridgwater
Somerset

Registration Number (if applicable): 13985

Telephone Number: 01278 683 552

Postcode: TA6 4RS

8 PURPOSE OF INSTALLED EMERGENCY LIGHTING SYSTEM			
<input checked="" type="checkbox"/>	Emergency escape lighting	<input checked="" type="checkbox"/>	Standby lighting
<input checked="" type="checkbox"/>	Emergency safety lighting	N/A	Partial standby lighting
<input checked="" type="checkbox"/>	Open area lighting	N/A	High risk task area lighting

9 EMERGENCY LIGHTING INSTALLATION ARRANGEMENT			
<input checked="" type="checkbox"/>	Self-contained emergency luminaire	<input type="checkbox"/>	Combined emergency luminaire
<input type="checkbox"/>	Central battery system	<input type="checkbox"/>	Standby generator system

10 CATEGORIES OF OPERATION FOR EMERGENCY LIGHTING SYSTEM			
Type	Mode	Facilities	Duration
X - Self Contained	2 - Combined Non-maintained	A - Including test device	60 - 1 Hour

11 RESULTS OF INSPECTION AND TESTING		
BS 5266-1:2016 clause reference	Requirements	System Conforms
4.2	Plans are available and correct	N/A
5.2.5; 5.2.6	Adequate illumination is provided under test conditions, for safe movement on escape routes and open areas (This can be checked by visual inspection and checking that the illumination from the luminaires is not obscured and that minimum design spacings have been met)	Yes
4.2; 5.2.8	Luminaires correctly positioned and oriented as shown on the plans	N/A
11	Original design still valid	N/A
5.3.3	All escape route safety signs and other safety signs, such as fire fighting equipment location signs visible with the normal lighting extinguished	Yes
5.2.8	Correct application and siting of emergency escape lighting	Yes
7.4	Luminaires conform to BS EN 60598-2-22	Yes
6.7	Luminaires have an appropriate Ingress Protection rating for their location	Yes
8	Wiring systems comply with the requirements of BS 7671	Yes
8.2	Fire protection of central wiring systems satisfactory (including cable supports)	Yes
8.2.6	Emergency escape lighting circuits correctly segregated from other supplies	Yes
8.2.12	Wiring to emergency lighting supply power sources in a fixed installation, where a specialist plug and socket arrangement is used, is protected against unauthorised interference	Yes
8.3.3	A sufficient number of suitably located test facilities are provided	Yes
8.3.5	Central power system output voltage range is compatible with the supply voltage range of the luminaires, taking into account supply cable voltage drop	Yes
10.6	Instructions for operation and maintenance are available	N/A
11	Test records in the log book complete and satisfactory	N/A
10.6; 10.7; 11	Instructions together with a suitable log book showing a satisfactory commissioning test available for use by the building occupier	N/A
12	Luminaires tested and found to operate for their full rated duration	Yes
12	Luminaires clean and undamaged with lamps in good condition	Yes
10.7; 13	Building occupier and their staff trained on suitable maintenance, testing and operating procedures, or a current maintenance contract is in place	N/A
13.3.2	Evidence of servicing of Central Battery System (in line with manufacturer's procedures); in-house or current maintenance contract is in place	N/A
13.3.3	Evidence of servicing of Standby Generator System (in line with manufacturer's procedures); in-house or current maintenance contract is in place	N/A
12	After test, each luminaire charging indicator operates correctly	Yes

12 TEST INSTRUMENTS USED			
Instrument 1 (Light Meter) Model:	Serial Number:	Instrument 2 (If Any) Model:	Serial Number: